

Ministry of Prison Reforms, Rehabilitation Resettlement and Hindu Religious Affairs

Progress of the Development Projects to be Implemented in Northern and Eastern Provinces - 2017

Name of the Project :- Construction of New Houses

S/No	GN Divisions	Total No of Houses	Unit cost (Rs.)	Total Allocation (Rs.)	Physical Progress - No of					Financial Progress			
					Not Yet Startded	Foundation Completed	Wall Level Completed	Roof Level Completed	Fully completed	Allocation Released from District Secretary (Rs)	Cash Imprest received (Mn)	Total Expenditure (Mn)	Balance Allocation Available in Division (Mn)
1	Korakallimadu	28	792,000.00	22,176,000.00	—	—	—	—	28	90,377,362.60	90,377,362.60	90,377,362.60	-
2	Devapuram	12	792,000.00	9,504,000.00	—	—	—	—	13				
		1	836,681.30	836,681.30									
3	Kiran East	25	792,000.00	19,800,000.00	—	—	—	—	25				
4	Poolakkadu	27	792,000.00	21,384,000.00	—	—	—	—	28				
		1	836,681.30	836,681.30									
5	Palayadithona	19	792,000.00	15,048,000.00	—	—	—	—	19				
6	Murakoddanchenai	1	792,000.00	792,000.00	—	—	—	—	1				
Recurrent Allocation										58,500.00	57,253.50	57,253.50	1,246.50
Total		114		90,377,362.60	—	—	—	—	114	90,435,862.60	90,434,616.10	90,434,616.10	1,246.50

Construction of New Houses

